

RFI / RFI-017 / V1

Return-air route at hall opening

Cooper Residence Renovation / CR-2026-017 / Residence / Hall ceiling / Opening H-2

BALL IN COURT	DUE DATE	COST IMPACT	SCHEDULE IMPACT
Vector MEP / Mechanical Engineer	2026-07-14	To be determined	Ceiling framing hold in the hall

Existing condition

The M1.1 return-air route crosses the framed opening clearance zone at the hall.

Contract-document conflict

The plan route and architectural opening occupy the same coordination zone; elevation information is not stated on plan.

Question

Please provide the approved elevation and routing for RA-2 at opening H-2, or confirm an alternate route above the laundry ceiling.

Suggested answer - for review

Route above the laundry ceiling with the same free area, subject to engineer approval and fire-rating review.

Official response

Pending

Activity and chronology

TIME	ACTOR	EVENT
2026-07-11 15:42 PDT	Jordan Cho	RFI issued to Vector MEP with A1.1 and M1.1 references.

Evidence register

TYPE	EVIDENCE	LOCATION / CAPTURE
-	No evidence linked.	-

Source index

Every requirement statement in this package must be checked against the exact document revision below. Superseded or unapproved sources cannot authorize work.

#	DOCUMENT / REVISION	PAGE	CITED REQUIREMENT
1	M1.1 / Rev 03 / APPROVED SHA-256: 0cf37243d039fc7567f78f33a e19444cbbd17c6cc19840485228be3e5 fea0726	1	Return-air branch RA-2 passes through the hall coordination zone.

Review control

REPORT ID	VERSION	GENERATED	CONTROL
rpt_demo_rfi017	1	2026-07-12 17:25 UTC	DRAFT / REVIEW REQUIRED

BUII assembles a traceable review record. It does not make a design decision, authorize a change, determine contractual entitlement, or replace review by the responsible architect, engineer, contractor, or authority having jurisdiction.