

CHANGE EVENT / CE-007 / V1

Existing footing discovered below new laundry wall

Cooper Residence Renovation / CR-2026-017 / Residence / Laundry / South wall

ORIGIN	CHANGE REASON	SCOPE	PREPARED BY
Field observation BUI-1034	Unforeseen existing condition	TBD - outside original documented condition	Jordan Cho / Project Manager

Original scope

A1.1 indicates a clear trench path for the new laundry waste line.

Changed condition

Selective demolition exposed an undocumented concrete footing within the new plumbing trench alignment.

Basis of change

The concealed footing requires a revised route or engineered penetration and was not shown in the bid documents.

Commercial position

TBD - outside original documented condition

Cost and production line items

COST CODE	DESCRIPTION	QTY / UOM	ROM
02-4119	Selective demolition and footing exposure	6 labor hr	\$720
22-1316	Re-route laundry waste line	1 lot	\$3,130

Activity and chronology

TIME	ACTOR	EVENT
2026-07-10 08:05 PDT	Northstar field team	Footing exposed during selective demolition.
2026-07-10 08:22 PDT	Jordan Cho	Work in trench zone held and designer notified.

Evidence register

TYPE	EVIDENCE	LOCATION / CAPTURE
-	No evidence linked.	-

Source index

Every requirement statement in this package must be checked against the exact document revision below. Superseded or unapproved sources cannot authorize work.

#	DOCUMENT / REVISION	PAGE	CITED REQUIREMENT
1	A1.1 / Rev 03 / APPROVED SHA-256: 0583ecbdf0ef7cc120778af37f5543c9efc177fa93d0bef67366806b7f8c154a	1	Laundry plumbing route is coordinated through the south wall zone.

Review control

REPORT ID	VERSION	GENERATED	CONTROL
rpt_demo_ce007	1	2026-07-12 17:25 UTC	DRAFT / REVIEW REQUIRED

BUILI assembles a traceable review record. It does not make a design decision, authorize a change, determine contractual entitlement, or replace review by the responsible architect, engineer, contractor, or authority having jurisdiction.